

Initial Blower Door Test (Pressurize) *Turn Fan Around to Blow Air Into Building*

Channel A: Input open to house, reference to outside and establish 50 Pascals difference.

Channel B: Input to fan tap, reference to OUTSIDE, record fan pressure in Pascals and whole house CFM 50.

Notes

